

## Schedule D — Key Risks

**Facility:** Senior secured term loan — Miracle Lake TX Phase 1

**Borrower:** GrnBit Cayman Holdings · One Capital Place, Grand Cayman, Cayman Islands

**Date:** 2026-07-06 **Related documents:** Term Sheet · Form Loan Agreement

| # | Risk                                               | Description                                                                                                                                                                | Covenant / trigger linkage                                                         |
|---|----------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| 1 | <b>Simulation-to-live performance gap</b>          | OCTO metrics are <b>simulation-validated</b> only until Phase 1 energisation. Live profit may differ from the OCTO-optimized digital-twin run at 2026-07-06T19:53:22.251Z. | <b>OCTO Validation Milestone</b> covenant (Art. 6); misrepresentation EOD (Art. 8) |
| 2 | <b>BTC price and network difficulty volatility</b> | Revenue is BTC-denominated. Modeled at <b>\$63,581</b> at 2026-07-06T19:53:22.251Z; sustained adverse moves compress DSCR.                                                 | <b>Minimum DSCR 1.3x</b> covenant; <b>DSCR &lt; 1.15x</b> for two quarters → EOD   |
| 3 | <b>Power supply and interconnect dependency</b>    | Operations require Karnes County grid interconnect (Xplor quote XPL-MLTX-INTERCONNECT-2026-018). Curtailment or contract termination stops revenue.                        | <b>Loss of power supply contract</b> → EOD (Art. 8)                                |
| 4 | <b>Balloon refinance / maturity risk</b>           | <b>56–63%</b> of principal remains as balloon at month 48. Refinance, sale, or new money required.                                                                         | <b>Failure to repay balloon</b> within 30 days of maturity → EOD                   |
| 5 | <b>Vendor quote expiry and CAPEX inflation</b>     | Hardware quotes valid through <b>2026-09-30</b> (AntSpace) and <b>2026-12-31</b> (Xplor). Delayed close may require repricing.                                             | <b>Conditions precedent</b> — executed POs matching quote IDs (Term Sheet §7)      |
| 6 | <b>Energisation and construction delay</b>         | IO period assumes <b>6 months</b> to energisation. Slippage extends interest-only phase and defers profit-backed DSCR testing.                                             | IO period mechanics (Schedule A); DSCR tested post-energisation                    |
| 7 | <b>Partial build-out at lower tranche</b>          | <b>\$2,000,000</b> draw funds <b>61%</b> of miners (129/210), reducing absolute profit versus full-site twin.                                                              | Tier-specific DSCR sizing in Schedule A                                            |
| 8 | <b>OCTO Validation Milestone failure</b>           | Failure to deploy and validate OCTO on live hardware undermines the edge thesis underpinning loan sizing.                                                                  | <b>OCTO Validation Milestone</b> covenant; related EOD (Art. 8)                    |
| 9 | <b>Senior lien and collateral concentration</b>    | Security is project-specific equipment at a single Texas site — limited diversification.                                                                                   | Security package (Art. 7); insurance covenant                                      |

|    |                                                    |                                                                                                   |                             |
|----|----------------------------------------------------|---------------------------------------------------------------------------------------------------|-----------------------------|
| 10 | <b>Change of control / additional indebtedness</b> | Unapproved ownership change or senior debt could subordinate lender or alter operator capability. | Negative covenants (Art. 6) |
|----|----------------------------------------------------|---------------------------------------------------------------------------------------------------|-----------------------------|

---

*This schedule is indicative. Definitive risk disclosures and covenant mechanics will be set in executed documentation.*